

SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	100144	
Project Name	MCC Arena Ice Compressor Replacement	
	The Arena Ice Compressors provide the chilled	I glycol to freeze the skating surfac
Project Scope	and are in need of replacement. New compressor/chiller system(s) will be designed, specified and installed to achieve the performance outlined by the hockey program and to reduce maintenance/operating costs over their life cycle	
Droingt Phone	D2 -Concep	.4
Project Phase	Dz -Concep	
Current Project Coordinator	Michael Lotito	
Consultants		
Contractors		
	September 13, 2017 (M. Lotito)	
	1. Design Consultant interviews held 8/28/2017 and submitted; will enter fee	
Project Update	negotiation upon AVP approval.	
	2. Anticipate design completion by January, 2017; construction complete by	
	September 2018.	
	1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	
	Project Start Date	01/18/2017
	Project Finish Date	10/10/2019
Project Schedule	Planning Start Date	01/18/2017
	Planning Finish Date	03/02/2017
	Design Start Date	09/05/2017
	Design Finish Date	01/03/2018
	Construction Start Date*	03/01/2018
	Construction Finish Date*	10/10/2019
	Equipment Start Date	
Construction Dates Include Warranty Period	Equipment Finish Date	
	Projected Budget	\$545,500
Project Costs	Projected Budget	\$ 1,043
	Projected Budget Variance	\$544,457
	i rojected budget variance	$\psi \circ \tau \tau, \tau \circ \iota$