



SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	1069-01
Project Name	Campus Center - Arena Netting

Project Scope	Removal of existing manual hoist system that raises and lowers the safety netting at each end of the Marano Campus Center Convocation Hall / Arena and replace it with a new, electrically actuated system.
---------------	---

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Bivens & Associates Architects PLLC
Contractors	PAC & Associates of Oswego Inc.

Project Update	Bob Lloyd 9/14/17 Substantial Completion - August 21, 2017 Training with staff competed
----------------	---

Project Schedule	Project Start Date	01/01/2015
	Project Finish Date	10/15/2018
	Planning Start Date	01/01/2015
	Planning Finish Date	03/17/2015
	Design Start Date	08/18/2015
	Design Finish Date	02/16/2016
	Construction Start Date*	07/24/2017
	Construction Finish Date*	10/15/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$137,835
	Projected Costs	\$ 85,524
	Projected Budget Variance	\$ 52,311