



# SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The new Student Activity Center to be located on the lower level of Swetman Gym will be a multi-purpose facility to accommodate club meetings, film screenings, small concerts, dance events, award ceremonies, open-mic nights and more.</p> <p>Plans include a large event space, greenrooms for performers, a catering prep area, new restrooms and a new entryway to the building with an elevator to the Second floor. (MJL, 2017.06.17)</p>
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Holt Architects P.C.
Contractors	

Project Update	<p>September 13, 2017 (M. Lotito)</p> <p>1. USSBA-3 approved to cover additional design and construction costs associated with upper level scope of work (changing rooms off Swetman Gym).</p> <p>2. ECA-04 for design of upper level scope of work (changing rooms off Swetman Gym) approved. Revised contract sent to Architect for signature.</p> <p>3. Anticipate design completion by December 2017; Construction complete by December 2018.</p>
----------------	---

Project Schedule	Project Start Date	11/17/2014
	Project Finish Date	11/04/2020
	Planning Start Date	11/17/2014
	Planning Finish Date	03/30/2016
	Design Start Date	10/03/2017
	Design Finish Date	01/22/2019
	Construction Start Date*	03/27/2019
	Construction Finish Date*	11/04/2020
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$1,977,250
	Projected Costs	\$ 236,392
	Projected Budget Variance	\$1,740,858