



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100130
Project Name	Shineman VAP Office Space Repurposing

Project Scope	Shineman 191: Reconfigure space to accommodate 3 occupants with appropriate desks, chairs, and storage from campus stock. Shineman 385: Current stored materials to be moved (in consultation with faculty from MET + AST) to R83. Reconfigure space to accommodate 3 occupants with appropriate desks, chairs, and storage from campus staff.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Jason Mirisoff
-----------------------------	----------------

Consultants		
Contractors		

Project Update	11/29/2016 JLM - I sent an email to Tammy Reitz requesting the billing information.
----------------	---

Project Schedule	Project Start Date	06/15/2016
	Project Finish Date	10/30/2017
	Planning Start Date	06/15/2016
	Planning Finish Date	09/20/2016
	Design Start Date	06/15/2016
	Design Finish Date	07/12/2016
	Construction Start Date*	08/22/2016
	Construction Finish Date*	10/27/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$0
	Projected Costs	\$0
	Projected Budget Variance	\$0