



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100035
Project Name	Rich Hall MBA Suite Furniture Fit Out

Project Scope	Design and order new furniture for the MBA suite in Rich Hall
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	SUNY Oswego	

Project Update	TLM - 6-14-17 - project completed Fall 2014
----------------	---

Project Schedule	Project Start Date	12/09/2013
	Project Finish Date	10/08/2014
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	12/09/2013
	Construction Finish Date*	10/06/2014
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$51,000
	Projected Costs	\$37,724
	Projected Budget Variance	\$13,276