



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

| | |
|--------------|--------------------------|
| Project # | 100107 |
| Project Name | Culkin Hall 705 Upgrades |

| | |
|---------------|--|
| Project Scope | A project is proposed to replace the carpet in Culkin Hall room 705. The old carpet and wall base will be replaced with a new modular carpet tile and base to match. |
|---------------|--|

| | |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

| | |
|-----------------------------|----------------|
| Current Project Coordinator | Tedra Marshall |
|-----------------------------|----------------|

| | | |
|-------------|-----------------------|--|
| Consultants | SUNY Oswego | |
| Contractors | Oswego Quality Carpet | |

| | |
|----------------|---|
| Project Update | sent action item to Michelle to close out project |
|----------------|---|

| | | |
|---|---------------------------|------------|
| Project Schedule | Project Start Date | 03/10/2016 |
| | Project Finish Date | 06/24/2016 |
| | Planning Start Date | 03/10/2016 |
| | Planning Finish Date | 06/24/2016 |
| | Design Start Date | 05/09/2016 |
| | Design Finish Date | 05/25/2016 |
| | Construction Start Date* | 06/15/2016 |
| | Construction Finish Date* | 06/24/2016 |
| | Equipment Start Date | |
| | Equipment Finish Date | |
| *Construction Dates Include Warranty Period | | |

| | | |
|---------------|---------------------------|---------|
| Project Costs | Projected Budget | \$2,600 |
| | Projected Costs | \$2,008 |
| | Projected Budget Variance | \$ 592 |