



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100023
Project Name	Hewitt Surge Space for Wilber SOE Phase III

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants		
Contractors		

Project Update	February 15, 2016 (M. Lotito) 1. Project schedule updated.
----------------	---

Project Schedule	Project Start Date	09/19/2013
	Project Finish Date	10/02/2013
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$250,000
	Projected Costs	\$ 51,783
	Projected Budget Variance	\$198,217