



SUNY Oswego
Facilities Services
Monthly Project Update

November, 2016

Project #	100117
Project Name	Shineman 112 Program Revisions

Project Scope	<p>A project is proposed to renovate room 112 in the Richard S. Shineman Center for Science, Engineering, and Innovation. This work will include the following: Construct a wall approximately 8' tall to separate 1/3 of room 112 to be used for research. Relocating existing base and upper storage cabinets from other locations within the building, as well as several tables and movable storage units to support both the classroom function and research function of the room. Add electrical on the west wall for a new fridge provided by department.</p>
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	SUNY Oswego	

Project Update	Tedra Marshall (October 4, 2016) - received wall rails working with BTF and Building coordinator to get them additional shelving installed.
----------------	---

Project Schedule	Project Start Date	03/11/2016
	Project Finish Date	09/12/2017
	Planning Start Date	03/11/2016
	Planning Finish Date	05/26/2016
	Design Start Date	06/01/2016
	Design Finish Date	06/15/2016
	Construction Start Date*	06/20/2016
	Construction Finish Date*	09/11/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 16,860
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 16,860