



SUNY Oswego Facilities Services Monthly Project Update

September, 2016

Project #	100015
Project Name	SOE Phase III Wilber (Parent Project)

Project Scope	<p>The School Of Education, Phase-III (SOE-III) project represents the third and final phase of the renovation of Park and Wilber Halls. This will include complete renovation of the three-story, or 'Tower' section of Wilber. Previous phases included the addition of new labs on Wilber Hall (Phase-I, 2012) and the rehabilitation of Park Hall (Phase-II, 2013).</p> <p>The plans include demolition and abatement of interior finishes, fixtures and partitions, as well as replacement of all major systems as the mechanical, electrical, plumbing, roof and windows within the work area are original with the exception of the first floor (limited renovation appx. ten years ago).</p> <p>Reconstruction is scheduled to begin in late 2016; expected completion of the full renovation scope of work and re-occupancy is January, 2018. (MJL, 2016.05.15).</p>
---------------	---

Project Phase	D4 - Des. Dev
---------------	---------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Chiang O'Brien Architects, DPC	Genesys Engineering PC
Contractors		

Project Update	<p>September 19, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> Design-manual review meeting held and comments clarified with design team. Anticipated design completion date is now November 1st. Anticipated construction period from January 2017 through December 2017.
----------------	---

Project Schedule	Project Start Date	05/10/2015
	Project Finish Date	03/15/2019
	Planning Start Date	06/12/2015
	Planning Finish Date	09/18/2015
	Design Start Date	11/12/2015
	Design Finish Date	11/15/2016
	Construction Start Date*	02/01/2017
	Construction Finish Date*	03/15/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 11,065,000
	Projected Costs	\$ 763,162
	Projected Budget Variance	\$ 10,301,838