



SUNY Oswego
Facilities Services
Provide. Support. & Serve.

SUNY Oswego
Facilities Services
Monthly Project Update

August, 2016

Project #	100088
Project Name	Campus-wide Lighting Improvement for CM/Energy. Con.

Project Scope	Energy use reduction across campus is a priority of the institution and Executive Order 88. Large-scale lighting improvements to replace older fixtures with new, LED units and upgraded controls can help contribute a large portion of the savings needed to meet our goals. This project will provide a plan to do just that in the Lee Hall Gymnasium, Lee Hall Pool, Laker Hall Gymnasium (Max Ziel), and The Marano Campus Center (MCC) Spine (ADA pedestrian passage). Additionally it will provide preliminary data for options to replace units in the MCC MCC Convocation Center/Arena. (MJL, 2016.05.12)
---------------	---

Project Phase	D4 - Des. Dev
---------------	---------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>July 18, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> Final design report to be reviewed at meeting the week of July 18, 2016. Potential projects to be identified and reviewed for future consideration.
----------------	---

Project Schedule	Project Start Date	09/28/2015
	Project Finish Date	03/31/2017
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$305,000
	Projected Costs	\$ 19,938
	Projected Budget Variance	\$285,062