



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

February, 2017

Project #	100086
Project Name	Campus wide-Projects for Energy Management/Conservation

Project Scope	<p>In accordance with Executive Order 88 (EO88) and it's requirement for a 20% Energy Use Intensity (EUI) reduction by 2020 in all State Facilities, this project will begin to look at the largest, highest energy using buildings on campus. A report on the consumption, possible improvements and potential energy savings will be produced for Penfield Library, Lanigan Hall, Mahar Hall and Laker Hall in 2016 with additional buildings to follow in future projects. The information will help develop a plan to meet the EO88 goals and provide scope and budget information for energy conservation projects moving forward. (MJL, 2016.05.12)</p>
---------------	---

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>February 6, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> <li>Grant funding available for similar work. Remaining funds on this project could be used for required matching.</li> <li>Potentially partner w/ OB&amp;G to submit grant application for further developed Sustainability Road-map and Energy Conservation project plans.</li> </ol>
----------------	--

	Project Start Date	03/13/2015
	Project Finish Date	08/22/2019

Project Schedule  *Construction Dates Include Warranty Period	Planning Start Date	03/13/2015
	Planning Finish Date	04/27/2015
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

Project Costs	Projected Budget	\$ 60,000
	Projected Costs	\$ 19,928
	Projected Budget Variance	\$ 40,072