

SUNY Oswego Facilities Services Monthly Project Update

July, 2017

| Project # | 100086 |
|--------------|--|
| Project Name | Campuswide-Projects for Energy Management/Conservation |

| Project Scope project will now transition to partnering with O'Brien & Gere to submit a grant application through the REV Campus Challenge program to assist with Greenhouse Gas Inventories, AASHE STARS reporting, Energy Road Map update and the feasibility of using an Ice Storage chiller system to cool Penfield, Lanigan, Mahar and Hewitt Unions. (MJL, 2017.06.06) | b Project Scope | application through the REV Campus Challenge program to assist with Greenhouse Gas Inventories, AASHE STARS reporting, Energy Road Map update and the feasibility of using an Ice Storage chiller system to cool Penfield, |
|---|--------------------|--|
|---|--------------------|--|

| Project Phase | P2 - Studies |
|---------------|--------------|
| | |

| Current Project Coordinator | Michael Lotito |
|-----------------------------|----------------|

| Consultants | O'Brien & Gere | |
|-------------|----------------|--|
| Contractors | | |

| Project Update | July 18, 2017 (M. Lotito) 1. First round of information requested by O'Brien & Gere; to prepare REV Campus Challenge Grant Application for STARS, GHG Reporting, Road Map update and Ice Storage Chiller Plant study. 2. Anticipate completion and submission by September 2017. |
|----------------|--|
|----------------|--|

| | Project Start Date | 03/13/2015 |
|---|---------------------------|------------|
| - | Project Finish Date | 08/22/2019 |
| | Planning Start Date | 03/13/2015 |
| | Planning Finish Date | 04/27/2015 |
| | Design Start Date | 04/13/2016 |
| Project Schedule | Design Finish Date | 05/24/2017 |
| | Construction Start Date* | 07/27/2017 |
| F | Construction Finish Date* | 08/22/2019 |
| | Equipment Start Date | |
| *Construction Dates Include Warranty Period | Equipment Finish Date | |

| | Projected Budget | \$60,000 |
|---------------|---------------------------|----------|
| Project Costs | Projected Costs | \$24,709 |
| | Projected Budget Variance | \$35,291 |