



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

July, 2018

Project #	100144	
Project Name	MCC Arena Ice Compressor Replacement	
Project Scope	The Arena Ice Compressors provide the chilled glycol to freeze the skating surface and are in need of replacement. New compressor/chiller system(s) will be designed, specified and installed to achieve the performance outlined by the hockey program and to reduce maintenance/operating costs over their life cycle.	
Project Phase	D5 - Construction Documents	
Current Project Coordinator	Michael Lotito	
Consultants	Wendel	
Contractors		
Project Update	April 9, 2018 (M. Lotito) 1. Schematic design received from Wendel Associates; proceeding with design \$1.2M option. 2. Anticipate design completion by end of June 2018; construction complete by July 2019.	
Project Schedule	Project Start Date	01/18/2017
	Project Finish Date	08/26/2020
	Planning Start Date	01/18/2017
	Planning Finish Date	03/02/2017
	Design Start Date	12/12/2017
	Design Finish Date	08/02/2018
	Construction Start Date*	10/08/2018
	Construction Finish Date*	08/26/2020
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$2,150,500
	Projected Costs	\$89,298
	Projected Budget Variance	\$2,061,202