

SUNY Oswego Facilities Services Monthly Project Update

March, 2018

Project #	100088	
Project Name	Campus-wide Lighting Improvement for CM/Energy. Con.	
	Energy use reduction across computies a priority of the institution and Executive	

Project Scope	Energy use reduction across campus is a priority of the institution and Executive Order 88. Large-scale lighting improvements to replace older fixtures with new, LED units and upgraded controls can help contribute a large portion of the savings needed to meet our goals. This project will provide a plan to do just that in the Lee Hall Gymnasium, Lee Hall Pool, Laker Hall Gymnasium (Max Ziel), and The Marano Campus Center (MCC) Spine (ADA pedestrian passage). Additionally it will provide preliminary data for options to replace units in the MCC MCC Convocation Center/Arena. (MJL, 2016.05.12)
---------------	--

Project Phase	C3 - Construction

Michael Lotito

Consultants	O'Brien & Gere	
Contractors		

	Project Start Date	06/04/2014
Project Schedule	Project Finish Date	09/28/2020
	Planning Start Date	09/28/2015
	Planning Finish Date	09/28/2015
	Design Start Date	06/04/2014
	Design Finish Date	04/10/2018
	Construction Start Date*	06/28/2019
	Construction Finish Date*	09/19/2019
*Construction Dates Include Warranty Period	Equipment Start Date	06/28/2019

	Equipment Finish Date	06/28/2019
	Projected Budget	\$337,500
Project Costs	Projected Budget Projected Costs	
	Projected Budget Variance	