



SUNY Oswego Facilities Services Monthly Project Update

March, 2018

Project #	100144
Project Name	MCC Arena Ice Compressor Replacement

Project Scope	The Arena Ice Compressors provide the chilled glycol to freeze the skating surface and are in need of replacement. New compressor/chiller system(s) will be designed, specified and installed to achieve the performance outlined by the hockey program and to reduce maintenance/operating costs over their life cycle.
---------------	--

Project Phase	D2 -Concept
---------------	-------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	
Contractors	

Project Update	January 9, 2018 (M. Lotito) 1. Kickoff meeting w/ Wendel scheduled for 1/12/2018. 2. Anticipate design completion by March 2018; construction complete by September 2018.
----------------	---

Project Schedule	Project Start Date	01/18/2017
	Project Finish Date	11/07/2019
	Planning Start Date	01/18/2017
	Planning Finish Date	03/02/2017
	Design Start Date	12/12/2017
	Design Finish Date	03/14/2018
	Construction Start Date*	05/10/2018
	Construction Finish Date*	11/07/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$575,500
	Projected Costs	\$85,298
	Projected Budget Variance	\$490,202