



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

October, 2016

Project #	100086
Project Name	Campus wide-Projects for Energy Management/Conservation

Project Scope	<p>In accordance with Executive Order 88 (EO88) and it's requirement for a 20% Energy Use Intensity (EUI) reduction by 2020 in all State Facilities, this project will begin to look at the largest, highest energy using buildings on campus. A report on the consumption, possible improvements and potential energy savings will be produced for Penfield Library, Lanigan Hall, Mahar Hall and Laker Hall in 2016 with additional buildings to follow in future projects. The information will help develop a plan to meet the EO88 goals and provide scope and budget information for energy conservation projects moving forward. (MJL, 2016.05.12)</p>
---------------	---

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>August 15, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Final design reports have been reviewed. 2. Potential energy-saving project scopes to be identified for future work.
----------------	---

Project Schedule	Project Start Date	03/13/2015
	Project Finish Date	08/22/2019
	Planning Start Date	03/13/2015
	Planning Finish Date	04/27/2015
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 60,000
	Projected Costs	\$ 19,938
	Projected Budget Variance	\$ 40,062