



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

October, 2018

<b>Project #</b>	100088	
<b>Project Name</b>	Campus-wide Lighting Improvement for CM/Energy. Con.	
<b>Project Scope</b>	<p>Energy use reduction across campus is a priority of the institution and Executive Order 88. Large-scale lighting improvements to replace older fixtures with new, LED units and upgraded controls can help contribute a large portion of the savings needed to meet our goals. This project will provide a plan to do just that in the Lee Hall Gymnasium, Lee Hall Pool, Laker Hall Gymnasium (Max Ziel), and The Marano Campus Center (MCC) Spine (ADA pedestrian passage). Additionally it will provide preliminary data for options to replace units in the MCC MCC Convocation Center/Arena. (MJL, 2016.05.12)</p>	
<b>Project Phase</b>	C3 - Construction	
<b>Current Project Coordinator</b>	Tim O'Hara	
<b>Consultants</b>	O'Brien & Gere	M/E Engineering
<b>Contractors</b>		
<b>Project Update</b>	<p>June 4 2018 (M. Lotito)</p> <ol style="list-style-type: none"> <li>1. Design documents received from OB&amp;G for lighting system replacement in Max Ziel Gym (Laker Hall). Turned over to M&amp;O on March 7th, 2017 to evaluate for in-house installation.</li> <li>2. Design proposal requested for MCC arena.</li> <li>3. Additional projects will need design work to bring them up to Construction Document status (suitable for bidding); includes The MCC Spine, Lee Hall Gym and Lee Hall Pool.</li> </ol>	
<b>Project Schedule</b>	<b>Project Start Date</b>	06/04/2014
	<b>Project Finish Date</b>	10/02/2020
	<b>Planning Start Date</b>	
	<b>Planning Finish Date</b>	
	<b>Design Start Date</b>	
	<b>Design Finish Date</b>	
	<b>Construction Start Date*</b>	
	<b>Construction Finish Date*</b>	
	<b>Equipment Start Date</b>	
	<b>Equipment Finish Date</b>	
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$337,500
	<b>Projected Costs</b>	\$24,919
	<b>Projected Budget Variance</b>	\$312,581