



SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100065
Project Name	Program Study for Intramural and Recreation

Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	JMZ Architects and Planners P.C.	
Contractors		

Project Update	Detailed test fit submission was received and reviewed. Conference call between JMZ, SUCF, and Oswego was held on 9/2. JMZ will come up with another test fit based off of comments received from Oswego. Space program proved that the current occupants, with the space they needed, would not all fit within Lee Hall. Major issue with test fits was the expansion that was added was on the north east end of the building. In order for the expansion to be built here, the access road would have to be moved. JMZ will be submitting another test fit with the expansion on the east side of the building and reviewing if I&R can be moved to a newly built space near Swetman Gym. Expected mid September.
----------------	---

Project Schedule	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/25/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 105,000
	Projected Costs	\$ 872
	Projected Budget Variance	\$ 104,128