



SUNY Oswego  
Facilities Services  
Provide. Support. & Serve.

SUNY Oswego  
Facilities Services  
Monthly Project Update

August, 2016

Project #	100065
Project Name	Program Study for Intramural and Recreation

Project Scope	<p>Lee Hall building was constructed in 1958, and currently houses Maintenance and Operations and Intramural and Recreation on the first and second floors, and Environmental Health and Safety on the first floor. Attached to the West end of the building is the central heating plant. Lee Hall has been unchanged since its original construction and is in a deteriorated state of repair. The existing exterior envelope is no longer viable. The interior is obsolete and far past its useful life. The building is in need of a comprehensive reconstruction. Prior to implementing a design and construction to the building, it is necessary to create a program study for Intramural and Recreation continuing use of the building. This project will be for a program study for Intramural and Recreation's continuing use of</p> <p>Lee Hall as a student recreation and activity center. The program study will need to provide a space program and concept design.</p>
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	JMZ Architects and Planners P.C.	
Contractors		

Project Update	<p>Kick off meetings and stakeholder interviews were held. Preliminary space program received and being reviewed by Oswego and SUCF. SUCF will be reviewing the program for compliance with the SUNY guidelines.</p>
----------------	--

Project Schedule	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/25/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

August, 2016

Project Costs	Projected Budget	\$105,000
	Projected Costs	\$ 872
	Projected Budget Variance	\$104,128