



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

November, 2018

Project #	100086	
Project Name	Campuswide-Projects for Energy Management/Conservation	
Project Scope	<p>In accordance with Executive Order 88 (EO88) and it's requirement for a 20% Energy Use Intensity (EUI) reduction by 2020 in all State facilities, this project will begin to look at the largest, highest energy using buildings on campus. A report on the consumption, possible improvements and potential energy savings has been produced for Penfield Library, Lanigan Hall, Mahar Hall and Laker Hall. The project will now transition to partnering with O'Brien & Gere to submit a grant application through the REV Campus Challenge program to assist with Greenhouse Gas Inventories, AASHE STARS reporting, Energy Road Map update and the feasibility of using an Ice Storage chiller system to cool Penfield, Lanigan, Mahar and Hewitt Unions. (MJL, 2017.06.06)</p>	
Project Phase	P3 - Assessment	
Current Project Coordinator	Tim O'Hara	
Consultants	O'Brien & Gere	
Contractors		
Project Update	<p>July 18, 2018 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Notice of Award received for REV Campus Challenge Grant for STARS, GHG Reporting, Energy Road Map and Ice Storage Chiller Plant study submitted. 2. Matching funds received in May 2018. 3. Per AVP direction (via email) on June 26, 2018, an RFQ will be issued to procure consultant services. 	
Project Schedule	Project Start Date	02/18/2015
	Project Finish Date	10/25/2021
	Planning Start Date	02/18/2015
	Planning Finish Date	08/16/2016
	Design Start Date	10/04/2018
	Design Finish Date	07/26/2019
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$345,000
	Projected Costs	\$74,709
	Projected Budget Variance	\$270,291